

Project Name Community Hospital MOB 1 - PET/CT Remodel
Location Grand Junction, CO
Pre-bid Questions/Comments

ITEM #	SHEET / DETAIL	QUESTION	SENT TO DESIGN	A/E RESPONSE	RESPONSE DATE
1	1/A2.11 and 1/A7.10	Please provide wall type and detail for hot lab and PET/CT Control Room.	2/20/2026	For both conditions, wall type is Braced Partition 0Ba per Partitions Graphic Legend on A2.11. Refer to A7.10 for wall type 0Bb detail. Provide lead lined drywall as required per Physicist Report and as identified on A2.11.	2/27/2026
2	3/S2.00	Note/Callout on detail 3/S2.00 directs GC to see site specific drawings for overhead medical equipment support requirements and design forces. Please provide referenced drawings.	2/20/2026	See attached vendor site specific drawings	2/27/2026
3	E2.11	Page E2.11, Legend Note 1, directs GC to refer to final vendor shop drawings and product planning guide for all equipment, branch circuits, feeders, raceways, control wiring and other items necessary between all the components to provide the proper installation. Please provide final vendor shop drawings and product planning guide.	2/20/2026	See attached vendor site specific drawings	2/27/2026